PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Construction of Gazebo, Watchmen shed, Pathway Improvement, Child play Equipment & Other Development work Doddabommasandra lake ward No. 10 Construction of Gazebo, Watchmen shed, Pathway Improvement, Child play, Equipment & Other Development work Doddabommasandra lake ward No. 10	
2	Estimate amount of work & sanctioned No.	99.00 Lakhs, CE/lakes/TS-02/2020-21 Dt: 01-07-2020	
3	Amount put to tender	87.43 Lakhs	
4	Agreement No	EE-4/Lakes/AG-19/2020-21 Dated: 01-01-2021	
5	No. & date of work order issued	EE-4/Lakes/WO/24/2020-21, Dated: 15-01-2021	
6	Time limit originallly fixed for completion of the work	6 months	
7	Name of the Contractor	K.N. Mahesh	
8	Date of application of the contractor for granting the extension of time	03-07-2022	
9	Date of receipt of application in the Sub Division	03-07-2022	
10	Extension granted if any	yes	
11	Work carried out by the contractor during the original period.	Watchmen shed, Desilting work, Improvements to pathway,	
12	Time now applied	From 9-7-2022 to 08-01-2023 (6 Months)	
13	Date of recommending the time limit applied for	04-07-2022	
14	Whether the original application of the Contractor enclosed	yes	
15	Balance works remaining to be done	Balance Pathway Improvement	
16	Probable time limit required for completion remaing works.	08-01-2023	
17	Const of work charge establishment	Nil	
18	Weekly notice as per Rule2 of the contract has been issued.	-	
19	Remarks by the Asst. Executive Engineer	Recommended for time extension without penalty.	Signature :
20	Daily rate & fine proposed	Extension time may be recommended without penalty	
21	Executive Engineer (Lakes)	Recommended for time extension without penalty.	Signature :
22	Chief Engineer (Lakes)	Recommended for time extension without penalty.	Signature :

PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Construction of Gazebo, Watchmen shed, Pathway Improvement, Child play Equipment & Other Development work Doddabommasandra lake ward No. 10 Construction of Gazebo, Watchmen shed, Pathway Improvement, Child play, Equipment & Other Development work Doddabommasandra lake ward No. 10	
2	Estimate amount of work & sanctioned No.	99.00 Lakhs, CE/lakes/TS-02/2020-21 Dt: 01-07-2020	
3	Amount put to tender	87.43 Lakhs	
4	Agreement No	EE-4/Lakes/AG-19/2020-21 Dated: 01-01-2021	
5	No. & date of work order issued	EE-4/Lakes/WO/24/2020-21, Dated: 15-01-2021	
6	Time limit originallly fixed for completion of the work	6 months	
7	Name of the Contractor	K.N. Mahesh	
8	Date of application of the contractor for granting the extension of time	03-01-2022	
9	Date of receipt of application in the Sub Division	03-01-2022	
10	Extension granted if any	yes	
11	Work carried out by the contractor during the original period.	Watchmen shed, Desilting work	
12	Time now applied	From 10-1-2022 to 09-07-2022 (6 Months)	
13	Date of recommending the time limit applied for	09-07-2022	
14	Whether the original application of the Contractor enclosed	yes	
15	Balance works remaining to be done	Gazebo, Pathway Improvement &Child play Equipment	
16	Probable time limit required for completion remaing works.	09-07-2022	
17	Const of work charge establishment	Nil	
18	Weekly notice as per Rule2 of the contract has been issued.	-	
19	Remarks by the Asst. Executive Engineer	Recommended for time extension without penalty.	Signature :
20	Daily rate & fine proposed	Extension time may be recommended without penalty	
21	Executive Engineer (Lakes)	Recommended for time extension without penalty.	Signature :
22	Chief Engineer (Lakes)	Recommended for time extension without penalty.	Signature :

PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	"Construction of Gazebo, watchmen shed, Pathway improvement, child play equipment & other development work at Doddabommasandra Lake in Ward no-10"
2	Estimate amount of work & sanctioned No.	99.00 Lakhs, CE/Lakes/TS-01/2020-21, Dted: 01-07-2020.
3	Amount put to tender	87.14Lakhs
4	Agreement No	EE-4/Lakes/AG-19/20-21, Date: 01-01-2021
5	No. & date of work order issued	EE-4/Lakes/WO-24/20-21, Date: 15-1-2021
6	Time limit originallly fixed for completion of the work	6 Months till 13-7-2021
7	Name of the Contractor	K.N. Mahesh
8	Date of application of the contractor for granting the extension of time	28-06-2021
9	Date of receipt of application in the Sub Division	28-06-2021
10	Extension granted if any	-
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	
13	Work carried out during the 2nd extension.	-
14	Time now applied	14-7-2021 to 10-01-2022
15	Date of recommending the time limit applied for	10-01-2021
16	Whether the original application of the Contractor enclosed	Yes
17	Balance works remaining to be done	-
18	Probable time limit required for completion remaing works.	10-01-2021
19	Const of work charge establishment	Nil
20	Weekly notice as per Rule2 of the contract has been issued.	No
21	Reasons for not completing the Work with in stipulated Time	Due to Covid-19
22	Remarks by the Asst. Executive Engineer	Recommended for time extension without penalty. Signature : 28/6/21
23	Daily rate & fine proposed	Extension time may be recommended without fine
24	Recommendation of the Executinve Engineer.	Recommended for time extension without penalty. Signature :

Chief Engineer
Lakes, BBMP